

BHP BILLITON LTD  
Form 6-K  
April 20, 2011

**UNITED STATES**  
**SECURITIES AND EXCHANGE COMMISSION**

Washington, D.C. 20549

**Form 6-K**

**REPORT OF FOREIGN PRIVATE ISSUER**  
**PURSUANT TO RULE 13a-16 OR 15d-16**  
**UNDER THE SECURITIES EXCHANGE ACT OF 1934**

April 20, 2011

**BHP BILLITON LIMITED**

(ABN 49 004 028 077)

(Exact name of Registrant as specified in its charter)

**BHP BILLITON PLC**

(REG. NO. 3196209)

(Exact name of Registrant as specified in its charter)

VICTORIA, AUSTRALIA

Edgar Filing: BHP BILLITON LTD - Form 6-K

(Jurisdiction of incorporation or organisation)

ENGLAND AND WALES

(Jurisdiction of incorporation or organisation)

180 LONSDALE STREET, MELBOURNE, VICTORIA

3000 AUSTRALIA

(Address of principal executive offices)

NEATHOUSE PLACE, VICTORIA, LONDON,

UNITED KINGDOM

(Address of principal executive offices)

Indicate by check mark whether the registrant files or will file annual reports under cover of Form 20-F or Form 40-F:

Form 20-F       Form 40-F

Indicate by check mark if the registrant is submitting the Form 6-K in paper as permitted by Regulation S-T Rule 101(b)(1):

Indicate by check mark if the registrant is submitting the Form 6-K in paper as permitted by Regulation S-T Rule 101(b)(7):

Indicate by check mark whether the registrant by furnishing the information contained in this Form is also thereby furnishing the information to the Commission pursuant to Rule 12g3-2(b) under the Securities Exchange Act of 1934:

Yes       No

If  Yes is marked, indicate below the file number assigned to the registrant in connection with Rule 12g3-2(b): n/a

## NEWS RELEASE

**Release Time** IMMEDIATE**Date** 20 April 2011**Number** 14/11**BHP BILLITON EXPLORATION AND DEVELOPMENT REPORT****FOR THE QUARTER ENDED 31 MARCH 2011**

This report covers the Group's exploration and development activities for the quarter ended 31 March 2011. Unless otherwise stated, BHP Billiton's interest in the projects referred to in this report is 100 per cent and references to project schedules are based on calendar years.

**Development**

BHP Billiton approved major projects with a total investment value of US\$9.8 billion (BHP Billiton share) during the March 2011 quarter. The progression of these projects into execution forms a meaningful component of the company's anticipated organic growth program that is expected to exceed US\$80 billion over the five years to the end of the 2015 financial year.

At Western Australia Iron Ore (WAIO), a commitment was made to further expand capacity to in excess of 220 million tonnes per annum (mtpa). BHP Billiton also commenced the important expansion of its Metallurgical Coal business with the approval of the 4.5 mtpa Daunia mine, the Stage Three Expansion of the Hay Point Coal Terminal and the Broadmeadow Life Extension project. In addition, BHP Billiton approved the RX1 Project at Hunter Valley Energy Coal and the Escondida Ore Access Project (copper).

BHP Billiton's longer term growth potential was further emphasised by the progression of both the Olympic Dam Project (copper and uranium) and Jansen Potash Project into feasibility.

The MAC20 Project (energy coal) was completed in the March 2011 quarter and delivered first coal ahead of schedule and on budget. This project will no longer be reported in future Exploration and Development Reports.

<b>Project And Ownership</b>	<b>Share Of Approved Capex US\$M</b>	<b>Initial Production Target Date</b>	<b>Production Capacity (100%)</b>	<b>Quarterly Progress</b>
Petroleum Projects				
Macedon (Australia)	1,050	CY13	200 million cubic feet gas per day	On schedule and budget. The overall project is 18% complete.
71.43%				
Gas				

Project And Ownership	Share Of Approved Capex US\$M	Initial Production Target Date	Production Capacity (100%)	Quarterly Progress
Angostura Gas Phase II (Trinidad and Tobago) 45% Gas	180	H1 CY11	280 million cubic feet gas per day	On schedule and budget. Topsides commissioned and ready to deliver gas. The overall project is greater than 99% complete.
Bass Strait Kipper (Australia) 32.5% - 50% Gas/Gas Liquids	900	CY12 <sup>(a)</sup>	10,000 bpd condensate and processing capacity of 80 million cubic feet gas per day	On revised schedule and budget. Pipelines installed and subsea infrastructure installation in progress. The overall project is 73% complete.
Bass Strait Turrum (Australia) 50% Gas/Gas Liquids	1,350	CY13	11,000 bpd condensate and processing capacity of 200 million cubic feet gas per day	On revised schedule and budget. Topsides nearing completion with substructure installation imminent. The overall project is 60% complete.
North West Shelf CWLH Life Extension (Australia) 16.67% Oil	245	CY11	Replacement vessel with capacity of 60,000 bpd oil	On schedule and budget. Floating Production Storage and Offtake (FPSO) conversion continues. Offshore construction activity has commenced. The overall project is 89% complete.
North West Shelf North Rankin B Gas Compression (Australia) 16.67% LNG	850	CY12	2,500 million cubic feet gas per day	On schedule and budget. The overall project is 65% complete.
Minerals Projects Worsley Efficiency & Growth (Australia) 86% Alumina	1,900	H1 CY11	1.1 million tpa of additional alumina	Budget and schedule is under review. Construction is 61% complete. The overall project is 70% complete.
Antamina Expansion (Peru) 33.75%	435	Q4 CY11	Increases ore processing capacity to 130,000 tpd	On schedule and budget. Engineering is 99% complete. Construction is 40% complete. The overall project is 49% complete.

Edgar Filing: BHP BILLITON LTD - Form 6-K

Copper

Escondida Ore	319	Q2 CY12	The relocation of the in-pit crushing and conveyor infrastructure provides access to higher grade ore	Approval announced. See News Release dated 30 March 2011.
---------------	-----	---------	---	---

Access (Chile)

57.5%

Copper

Project And Ownership	Share Of Approved Capex US\$M	Initial Production Target Date	Production Capacity (100%)	Quarterly Progress
WAIO RGP5 (Australia) 85% Iron Ore	4,800	H2 CY11	Scope review completed and integrated into subsequent expansion approvals that will increase WAIO capacity to 220 million tpa	On schedule and budget based on original scope. Engineering is over 99% complete. Construction is 94% complete. The overall project is 95% complete.
WAIO Jimblebar Mine Expansion (Australia) 96% Iron Ore	3,300 <sup>(b)</sup>	Q1 CY14	Increases mining and processing capacity to 35 million tpa with incremental debottlenecking opportunities to 55 million tpa	Approval announced. See News Release dated 25 March 2011.
WAIO Port Hedland Inner Harbour Expansion (Australia) 85% Iron Ore	1,900 <sup>(b)</sup>	H2 CY12	Increases total inner harbour capacity to 220 million tpa with debottlenecking opportunities to 240 million tpa	Approval announced. See News Release dated 25 March 2011.
WAIO Port Blending and Rail Yard Facilities (Australia) 85% Iron Ore	1,400 <sup>(b)</sup>	H2 CY14	Optimises resource and enhances efficiency across the WAIO supply chain	Approval announced. See News Release dated 25 March 2011.
Daunia (Australia) 50% Metallurgical Coal	800	CY13	Greenfield mine development with capacity to produce 4.5 million tpa of export metallurgical coal	Approval announced. See News Release dated 25 March 2011.
Broadmeadow Life Extension (Australia) 50%	450	CY13	Increases productive capacity by 0.4 million tpa and extends life of the mine by 21 years	Approval announced. See News Release dated 25 March 2011.

Edgar Filing: BHP BILLITON LTD - Form 6-K

Metallurgical Coal

Hay Point Stage	1,250 <sup>(b)</sup>	CY14	Increases port capacity from 44 million tpa to 55 million tpa and reduces storm vulnerability	Approval announced. See News Release dated 25 March 2011.
Three Expansion (Australia)				
50%				
Metallurgical Coal				

Project And Ownership	Share Of Approved Capex US\$M	Initial Production Target Date	Production Capacity (100%)	Quarterly Progress
MAC20 Project (Australia)	260	H1 CY11	Increases saleable thermal coal production by approximately 3.5 million tpa	Project is complete. First coal delivered ahead of schedule and on budget.
100%				
Energy Coal				
RX1 Project (Australia)	400	H2 CY13	Increases run-of-mine thermal coal production by approximately 4 million tpa	Approval announced. See News Release dated 25 March 2011.
100%				
Energy Coal				

(a) Facilities ready for first production pending resolution of mercury content.

(b) Excludes announced pre-commitment funding.

#### Minerals Exploration

Grassroots exploration continued on copper targets in South America, Mongolia and Zambia; nickel and copper targets in Australia; manganese targets in Gabon; and diamond targets in Canada. Exploration for iron ore, coal, bauxite, potash and manganese was undertaken in a number of regions including Australia, Canada, South America and Africa.

For the nine months ended 31 March 2011, BHP Billiton spent US\$428 million on minerals exploration, of which US\$356 million was expensed.

#### Petroleum Exploration

Exploration and appraisal wells drilled during the quarter or in the process of drilling as at 31 March 2011.

Well	Location	BHP Billiton Equity	Status
Deep Blue-1	Green Canyon Gulf of Mexico	31.875%	Temporarily suspended
	GC 723	(Noble operator)	Hydrocarbons encountered

Petroleum exploration expenditure for the nine months ended 31 March 2011 was US\$247 million, of which US\$199 million was expensed. Our petroleum exploration expenditure for the 2011 financial year is now expected to be less than US\$600 million. The decrease is largely due to permitting delays in the Gulf of Mexico.

This report, together with the Production Report, represents the Interim Management Statement for the purposes of the UK Listing Authority's Disclosure and Transparency Rules. There have been no significant changes in the financial position of the Group in the quarter ended 31 March 2011.



Further information on BHP Billiton can be found on our Internet site: [www.bhpbilliton.com](http://www.bhpbilliton.com)

**Australia**

Brendan Harris, Investor Relations  
Tel: +61 3 9609 4323 Mobile: +61 437 134 814  
email: [Brendan.Harris@bhpbilliton.com](mailto:Brendan.Harris@bhpbilliton.com)

Samantha Stevens, Media Relations  
Tel: +61 3 9609 2898 Mobile: +61 400 693 915  
email: [Samantha.Stevens@bhpbilliton.com](mailto:Samantha.Stevens@bhpbilliton.com)

Amanda Buckley, Media Relations  
Tel: +61 3 9609 2209 Mobile: +61 419 801 349

email: [Amanda.Buckley@bhpbilliton.com](mailto:Amanda.Buckley@bhpbilliton.com)

Kelly Quirke, Media Relations  
Tel: +61 3 9609 2896 Mobile: +61 429 966 312  
email: [Kelly.Quirke@bhpbilliton.com](mailto:Kelly.Quirke@bhpbilliton.com)

Fiona Martin, Media Relations  
Tel: +61 3 9609 2211 Mobile: +61 427 777 908

email: [Fiona.Martin2@bhpbilliton.com](mailto:Fiona.Martin2@bhpbilliton.com)

BHP Billiton Limited ABN 49 004 028 077  
Registered in Australia  
Registered Office: 180 Lonsdale Street  
Melbourne Victoria 3000 Australia  
Tel +61 1300 55 4757 Fax +61 3 9609 3015

**United Kingdom & South Africa**

Andre Liebenberg, Investor Relations  
Tel: +44 20 7802 4131 Mobile: +44 7920 236 974  
email: [Andre.Liebenberg@bhpbilliton.com](mailto:Andre.Liebenberg@bhpbilliton.com)

**United Kingdom & Americas**

Ruban Yogarajah, Media Relations  
Tel: US +1 713 966 2907 or UK +44 20 7802 4033  
Mobile: UK +44 7827 082 022  
email: [Ruban.Yogarajah@bhpbilliton.com](mailto:Ruban.Yogarajah@bhpbilliton.com)

**Americas**

Scott Espenshade, Investor Relations  
Tel: +1 713 599 6431 Mobile: +1 713 208 8565  
email: [Scott.Espenshade@bhpbilliton.com](mailto:Scott.Espenshade@bhpbilliton.com)

BHP Billiton Plc Registration number 3196209  
Registered in England and Wales  
Registered Office: Neathouse Place  
London SW1V 1BH United Kingdom  
Tel +44 20 7802 4000 Fax +44 20 7802 4111

Members of the BHP Billiton group which is headquartered in Australia

SIGNATURES

Pursuant to the requirements of the Securities Exchange Act of 1934, the registrant has duly caused this report to be signed on its behalf by the undersigned, thereunto duly authorized.

BHP Billiton Limited and BHP Billiton Plc

Date: April 20, 2011

By: /s/Jane McAloon  
Name: Jane McAloon  
Title: Group Company Secretary